

Manchester Water Works

Danis Park Area Water Main Extension Status

This update is current as of 11/17/09

Street	Main Status	Service Status	Paving Status	Note
Aurel Dr.	Complete	Complete	In Progress	*Paving Scheduled for Nov. 30 +/-
Beaudoin	In Progress	In Progress	NA	
Danis Park Road	Complete	In Progress	In Progress	*Paving Scheduled for Nov. 30 +/- (Aurel to 100 Danis Park Rd.) Remaining Paving Spring 2010
Dumont Park Rd.	Complete	In Progress	In Progress	Paving Scheduled for Spring 2010
Mike Adams - Project Superintendent - MWW				
(603) 624-6494 ext. 337				

